



U.S. DEPARTMENT OF  
**ENERGY**

Office of  
Science

---

# Status of the warm front end of PIP-II Injector Test

A. Shemyakin

PIP-II technical meeting

08 November 2016

# Reports related to “warm” PI-Test since June 21, 2016

---

- See also at <http://pxie.fnal.gov/PIPIImeetings/index.htm>
  - July 5/2016: PXIE low level RF update, B. Chase, J. Edelen;  
Update on RFQ, J. Steimel
  - July 12/2016: Software for optics measurements, V. L. S. Sista;  
Optics measurements results, A. Saini
  - July 26/2016 -LEBT operation for RFQ, L. Prost
  - August 30/2016 -Resonance control system, A. Edelen
  - September 6/2016: Radiation simulations of MEBT dump, A. Leveling;  
Update on MEBT energy measurements, V.L.S. Sista
  - September 13/2016 -MEBT bunching cavity, J. Steimel
  - September 27/2016 - Laser wire development, V. Scarpine
  - October 18/2016 - Update on the RFQ coupler, S. Kazakov


# Outline

---

- Beam line and operational status
- Measurements
- Readiness of future components
- Plans


# Present beamline configuration

- Ion source, straight LEBT, RFQ, short MEBT, diagnostics line
- The cave has been re-configured; switching to interlocks
  - To address prompt radiation



# Ion source/LEBT

- Works reliably. Very low related downtime.
  - Recorded Ion Source sparks almost disappeared after replacement of the filament power supply
    - The actual number of sparks might be similar but no latching
- Regulation loops: beam current in DCCT and beam size at the RFQ entrance (with Solenoid #3 current)
  - Still not clear whether it helps to make MEBT parameters more stable overall




# RFQ

---


- Operate either in CW or pulse mode (typically 10 Hz, 4 ms)
  - Typically at nominal vane voltage of 60 kV
  - Most of trips are recovered in ~0.1 sec
  - In CW, several times a day “a bad trip”
    - Interruption that requires recovery with sequencer
- Applications were written to switch the RFQ on/off in both CW and pulse modes and automatically recover from trips
  - Cold start takes 20-30 min from turn on to nominal frequency
  - Trip recovery in CW takes from seconds to several minutes
- After coupler replacement, no problems
  - A spare coupler arrives in a week
- RFQ amplifiers: mainly reliable
  - Two cases of intermittent communication problems

# RFQ resonant frequency offset

- Resonant frequency is found to be by 60 kHz lower than in specs (162.5 MHz)
  - Likely due to unforeseen mechanical deformations of RFQ body
- Difficult to compensate with wall- vane temperature difference
  - At the boundary of regulation in CW;  $\geq 10$  kHz offset in pulsed
    - -16.4 kHz/K vanes; +13.9 kHz/K walls; -2.5 kHz/K together
  - Now normally run at  $\sim -80$  kHz offset
  - Not a problem for present running but better to correct before sending the beam into HWR
- Plan suggested by LBNL team: re-machine all 80 fixed plug tuners
  - Would not perturb field flatness
  - Discussing to do it in FY18



# MEBT configurations



MEBT-1.1 (March- May 2016).

June- August 2016 – work with added SNS beam dump (MEBT-1.1A)

MEBT-1.2 (Sep 2016 - now).

Configuration optimized for high power in the beam dump

- Working with two doublets made of “prototype” magnets and one “prototype” bunching cavity
  - plan to demonstrate CW beam through RFQ in the present configuration

# Modes of operation

---

- Try to stay with “Diagnostics” and “Operational” modes
  - Presently only administratively (attentiveness of operators)
  - Will be implemented through MPS
- Diagnostics mode
  - Beam pulse width is limited to 20  $\mu\text{s}$ ; RFQ is in pulse mode;
  - All insertion devices are allowed; no limitations on beam interception
- Operational mode
  - No limit on beam pulse width; RFQ can be in CW
  - Insertion devices are not allowed
  - Scrapers must be close to the beam boundary. Their current is controlled.


# Beam measurements

---

- RFQ energy –  $2.11 \text{ MeV} \pm 0.5\%$  (spec  $2.1 \text{ MeV} \pm 1\%$ )
- Buncher characterization
- RFQ transmission and beam tuning at RFQ entrance (next)
- Checking calibration of MEBT magnets (see later)
- Quadrupole scans: emittance as low as  $0.12 \text{ } \mu\text{m}$  (rms n)
  - Beam sizes measured with scrapers at various quad currents
    - Recently done with Bill Marsh's program
- Pulse shape measurements with Fast Faraday Cup
  - First runs did not give satisfactory results
- Parameters variations during the pulse
  - Beam characteristics through the pulse were expected to be constant in MEBT. They are not. No explanation yet.
- Preparation for a high-power run (see later)

# RFQ transmission


- Calculated from comparison of readings of two identical toroids at the entrance and exit of the RFQ
- Routinely ~95%; optimized ~98% (spec  $\geq 95\%$ )
  - Increase of RFQ voltage >60 kV may add ~1% (60 kV nominal)



RFQ transmission vs RFQ vane voltage. 5 mA beam. Error bars are statistical errors. Uncertainty claimed by Instrumentation is 2%. Simulations predict >99% at voltage above 60 kV.

# Magnet calibration


- Checked corrector calibrations vs BPMs and scrapers
  - Corrected errors of various magnitude
  - The most accurate diagnostics is scraper positions,  $\sim 1\%$
  - For correctors, the limiting factor is hysteresis and non-linearity
    - With no special measures, the slope  $d(\text{deflection})/d(\text{current})$  may vary up to 10%
    - Agrees with simulations and magnetic measurements within this uncertainty
- Quadrupole beam-based calibration has a similar uncertainty and level of agreement
  - Will rely on magnetic measurements




BPM reading vs current of upstream corrector

# Preparations for high-power run

- Beam should fill almost entire dump aperture to test at full power
  - B. Hartsell's simulation:  $\geq 20\text{mm}$  rms beam size for 21 kW
  - Using “halo electrodes” at the dump entrance
- Need to pass the beam without large scraping at vacuum chamber



OptiMX simulation of the  $3\sigma$  beam projections. Initial Twiss are from RFQ simulation. Peak current is chosen 130 mA (for 5 mA CW). Transverse emittance  $0.12 \mu\text{m}$  (rms., n). Scrapers are shown at measured  $3\sigma$ .




# Components status - Magnets



Quadrupoles after delivery to BARC

- All magnets have been produced in India
  - All dipole correctors delivered to Fermilab
  - Measurements of the first triplet are complete at BARC
  - 4 triplets are supposed to be delivered to Fermilab in Nov 2016
  - Girders and vacuum chambers are ready
  - 3 more triplets are scheduled for delivery in Dec 2016
    - Enough for assembling full-length MEBT
  - Spares and prototype replacements in 2017





Dipole correctors inspection at Fermilab

# Components status (cont.)

- Bunching cavities
  - Manufacturing problems delayed production
  - First cavity has been shipped for final brazing
- 200 Ohm kicker assembly is being finished
  - Two drivers are assembled at the kicker body.
    - Demonstrated capability of generating pulses for arbitrary bunch selection in 40  $\mu$ s bursts at 50 Hz (limited by cooling scheme ).
    - Will be presented at PIP-II meeting on Nov 22, 2016
- 50 Ohm kicker has been ready for installation for a while


Body of the first “production” cavity after second brazing




## Components status (cont.)



- MEBT emittance scanner – ready for installation
- LEBT bend
  - Magnetic measurements are done
  - Need to install its vacuum chamber



MEBT scanner is being assembled at its vacuum chamber



LEBT bending magnet and its vacuum chamber

# Plans for FY17

---

- Try a high-power beam through RFQ
  - Begin operating with interlocked cave this week
  - Goal: finish by a 24- hrs run with 5 mA CW beam
- Install the MEBT emittance scanner; measure emittance and Twiss functions (Dec 2016)
- Shutdown in Jan 2017 for 2-3 months
  - Install the magnets, bunching cavity(s), kickers, LEBT bend
  - The scope depends on delivery of the magnets
    - May install the full – length MEBT
- Run until Oct 2017
  - determined by cryo distribution installation
  - Goals: beam through full–length MEBT; kickers characterization

## Plans – longer term

---

- If there is a window between cryo distribution work in the cave and installation of HWR, discuss a possibility of an extra run time in FY18 (~several months)
  - Renzhuo Wang will present plans of Cryo on Nov 22
- Shut down until both cryomodules are installed (Q4 FY19 ?)
- Design, manufacture, and install all components for the final PI-Test MEBT
  - Final diagnostics, clean section upstream of HWR, final kicker system, absorber, fast vacuum protection system
  - Also need to design a simple HEBT for a pulsed beam
- Pass a pulsed beam through cryomodules – FY20
- Hopefully, start preparation for a CW beam in PI-Test and full-scope HEBT

## Recent contributors (partial list)

---

- In beam shifts: B. Hanna, J.-P. Carneiro, V. L. S. Sista, L. Prost, A. Saini, J. Steimel, A. Shemyakin
- RF: R. Pasquinelli, D. Peterson, D. Sun, J. Steimel
- LLRF: J. Edelen, B. Chase, A. Edelen, D. Bowring
- Controls: M. Kucera, T. Zuchnik, W. Marsh, L. Carmichael
- MPS: A. Warner, J-Y. Wu
- Instrumentation:
  - V. Scarpine, N. Patel, A. Saewert, B. Fellenz, N. Eddy, N. Liu, J. Bogaert
- EE: G. Saewert, K. Carlson, R. Brooker, J. Simmons, D. Frolov
- Mechanical:
  - C. Baffes, R. Andrews, A. Chen, M. Alvarez, B. Hartsell, M. Wong-Squires, J. Batko, D. Snee, K. Kendziora, T. Hamerla, S. Oplt, D. Lambert, R. Kellett, D. Franck, J. Czajkowski
- TD: T. Khabiboulline, S. Kazakov, O. Pronitchev, S. Krave, S. Stoynev, G. Romanov, L. Ristori, P. Berutti, VI. Kashikhin